COMPLETION REPORT

1	Name of the work	~~Construction of Cement Concrete Drains~~ and drains and ***Improvements of Roads in Sampangi Ramaiah Layout of Sidedhalli Vilage, Ward No. 14, Bangalore.***
2	Sanctioned Estimate No. & Date	TSNO. 603/13-14 dt 20-3-2013
3	Head of Account which is chargeable	PWork - NO 2654
4	Instrument Order NO. & Date	EE(DD)/WO/114/13-14. dt 22.8.2013
5	Name Of Contractor	***KRIDL*** Tech Mahajan
6 a	Time Stipulated for Completion of work	90 day
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MBNO 826 & PNO 82527 to 82531
8	Check Measurement of the Asst	MBNO 826/12·3 82527-31
9	Name of the office/official in charge of the work	AEE (DSJ)
10	a) Asst. Eng/junior Eng	D.J. ಮಂಜುನಾಥ್
	b) Asst. Exe Engineer	D.J. ಮಂಜುನಾಥ್

Sanctioned Estimate Amout	Amout Claims As per Aetually Vide As per bills	Excess	Savings
19.90	2187644-	1976440	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W-14

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,